

**DECEMBER 2016 HIGHLIGHTS**



**DREDGING**  
Completed



**WATER TREATED**  
Completed



**CAPPING**  
Completed



**HABITAT / PLANTS / WETLANDS**  
0 plants, shrubs, and trees planted.

# Onondaga Lake Cleanup Progress

DECEMBER 1 – DECEMBER 31, 2016



Onondaga Lake dredging, capping, and habitat enhancement continue under the supervision of the New York State Department of Environmental Conservation (DEC), the U.S. Environmental Protection Agency (EPA), and the New York State Department of Health (DOH).

Major Projects	Progress in December 2016	Project Total	% Complete To Date
Barrier Wall	<b>Complete</b>	1.5 miles	100%
Pipeline	<b>Complete</b>	3.9 miles	100%
Water Treatment Plants	<b>Complete</b>	3 plants	100%
LCP Chemicals Cleanup Site	<b>Complete</b>	7 tons of mercury removed	100%
Lake Material Removed	<b>Complete</b>	2.2 million cubic yards	100%
Cap Material Placed	<b>Complete</b>	3.097 million cubic yards	100%
Water Treated	<b>Complete</b>	2.46 billion gallons	100%
Wetlands Improved	0 acres	87 acres*	85%
Plants, Shrubs, Trees Planted**	0 plants	1.1 million*	54%

\*Estimated totals  
\*\*Does not include 750,000 shrub willows

## Onondaga Lake Dredging and Capping Progress

**LEGEND** 2012/2013/2014  
■ Dredging in Progress  
■ Dredging Complete  
 --- Dredge Areas



For more information, please contact Honeywell at 315.552.9784, or visit [www.lakecleanup.com](http://www.lakecleanup.com).