

A large blue and white barge is shown on a body of water. The barge has the name 'Berthoud' written on its side in blue letters and 'Honeywell' in red letters on a white background. It is carrying a large, blue, industrial-looking structure, possibly a crane or a piece of heavy machinery, which is mounted on a platform. The background shows a line of trees and a cloudy sky.

121,300 cubic yards of lake material removed.



129,869,000 gallons of water treated.



60,500 cubic yards of capping material placed.




1,500 plants, shrubs, and trees planted.

Onondaga Lake dredging, capping, and habitat enhancement continue under the supervision of the New York State Department of Environmental Conservation (DEC), the U.S. Environmental Protection Agency (EPA), and the New York State Department of Health (DOH).

Major Projects	Progress in June 2013	Project Total	% Complete To Date
Barrier Wall	Complete	1.5 miles	100%
Pipeline	Complete	3.9 miles	100%
Water Treatment Plants	Complete	3 plants	100%
LCP Chemicals Cleanup Site	Complete	7 tons of mercury removed	100%
Lake Material Removed	121,300 cubic yards	2 million cubic yards*	24.7%
Cap Material Placed	60,500 cubic yards	2.8 million cubic yards*	5.8%
Water Treated	129,869,000 gallons	3 billion gallons*	26%
Wetlands Improved	0 acres	50 acres*	63%
Plants, Shrubs, Trees Planted**	1,500	1.1 million*	18%

**Does not include 400,000 shrub willows

Onondaga Lake Dredging and Capping Progress



Honeywell

For more information, please contact Honeywell at 315.552.9784, or visit www.lakecleanup.com.