

## JUNE 2014 HIGHLIGHTS



### DREDGING

80,000 cubic yards of lake material removed.



### WATER TREATED

145,000,000 gallons of water treated.



### CAPPING

130,000 cubic yards of capping material placed.



### HABITAT / PLANTS / WETLANDS

12,100 plants, shrubs, and trees planted.

## Onondaga Lake Cleanup Progress

JUNE 1 – JUNE 30, 2014

Onondaga Lake dredging, capping, and habitat enhancement continue under the supervision of the New York State Department of Environmental Conservation (DEC), the U.S. Environmental Protection Agency (EPA), and the New York State Department of Health (DOH).

Major Projects	Progress in June 2014	Project Total	% Complete To Date
Barrier Wall	<b>Complete</b>	1.5 miles	100%
Pipeline	<b>Complete</b>	3.9 miles	100%
Water Treatment Plants	<b>Complete</b>	3 plants	100%
LCP Chemicals Cleanup Site	<b>Complete</b>	7 tons of mercury removed	100%
Lake Material Removed	80,000 cubic yards	2 million cubic yards*	76%
Cap Material Placed	130,000 cubic yards	2.8 million cubic yards*	29%
Water Treated	145,000,000 gallons	2.8 – 3.1 billion gallons*	76%
Wetlands Improved	2 acres	50 acres*	71%
Plants, Shrubs, Trees Planted**	12,100 plants	1.1 million*	26%

\*Estimated totals

\*\*Does not include 400,000 shrub willows

## Onondaga Lake Dredging and Capping Progress

LEGEND 2012/2013/2014

■ Dredging in Progress

■ Dredging Complete

--- Dredge Areas




LEGEND 2012/2013/2014

■ Capping in Progress

■ Capping Complete

--- Cap Areas



**Honeywell**

For more information, please contact Honeywell at 315.552.9784, or visit [www.lakecleanup.com](http://www.lakecleanup.com).