

MARCH 2015 HIGHLIGHTS



DREDGING
Completed



WATER TREATED
Completed



CAPPING
0 cubic yards of capping material placed.



HABITAT / PLANTS / WETLANDS
0 plants, shrubs, and trees planted.

Onondaga Lake Cleanup Progress
MARCH 1 – MARCH 31, 2015

Onondaga Lake dredging, capping, and habitat enhancement continue under the supervision of the New York State Department of Environmental Conservation (DEC), the U.S. Environmental Protection Agency (EPA), and the New York State Department of Health (DOH).

Major Projects	Progress in March 2015	Project Total	% Complete To Date
Barrier Wall	Complete	1.5 miles	100%
Pipeline	Complete	3.9 miles	100%
Water Treatment Plants	Complete	3 plants	100%
LCP Chemicals Cleanup Site	Complete	7 tons of mercury removed	100%
Lake Material Removed	Complete	2.2 million cubic yards	100%
Cap Material Placed	0 cubic yards	2.8 million cubic yards*	62%
Water Treated	Complete	2.46 billion gallons	100%
Wetlands Improved	0 acres	87 acres*	52%
Plants, Shrubs, Trees Planted**	0 plants	1.1 million*	29%

*Estimated totals
**Does not include 750,000 shrub willows

Onondaga Lake Dredging and Capping Progress

