

A large blue and white barge is shown on a river, carrying a large industrial structure. The barge has 'Honeywell' and 'Keybank' logos. The structure being transported is a large, blue, industrial component, possibly a part of a power plant or refinery. The river is wide and calm, with a forested shoreline in the background.

101,900 cubic yards of lake material removed.



136,724,000 gallons of water treated.



43,300 cubic yards of capping material placed.



12,000 plants, shrubs, and trees planted.

Onondaga Lake dredging, capping, and habitat enhancement continue under the supervision of the New York State Department of Environmental Conservation (DEC), the U.S. Environmental Protection Agency (EPA), and the New York State Department of Health (DOH).

Major Projects	Progress in May 2013	Project Total	% Complete To Date
Barrier Wall	Complete	1.5 miles	100%
Pipeline	Complete	3.9 miles	100%
Water Treatment Plants	Complete	3 plants	100%
LCP Chemicals Cleanup Site	Complete	7 tons of mercury removed	100%
Lake Material Removed	101,900 cubic yards	2 million cubic yards*	18.7%
Cap Material Placed	43,300 cubic yards	2.8 million cubic yards*	3.7%
Water Treated	136,724,000 gallons	3 billion gallons*	22%
Wetlands Improved	2 acres	50 acres*	63%
Plants, Shrubs, Trees Planted**	12,000	1.1 million*	17%

**Does not include 400,000 shrub willows

Legend:

- Areas to be capped
- Areas to be dredged and capped

*Based on current schedules

Map Labels:

- Consolidation Area
- Processing Area
- Water Treatment Plant
- Shrub Willows
- Booster Pump
- Pipeline
- NYS Fairgrounds
- Onondaga Lake

Timeline Markers:

- 2014*
- 2012*
- 2013 - 2016*



For more information, please contact Honeywell at 315.552.9784, or visit www.lakecleanup.com.