

Onondaga Lake Cleanup Progress

SEPTEMBER 1 – SEPTEMBER 30, 2013

Onondaga Lake dredging, capping, and habitat enhancement continue under the supervision of the New York State Department of Environmental Conservation (DEC), the U.S. Environmental Protection Agency (EPA), and the New York State Department of Health (DOH).

Major Projects	Progress in September 2013	Project Total	% Complete To Date
Barrier Wall	Complete	1.5 miles	100%
Pipeline	Complete	3.9 miles	100%
Water Treatment Plants	Complete	3 plants	100%
LCP Chemicals Cleanup Site	Complete	7 tons of mercury removed	100%
Lake Material Removed	150,000 cubic yards	2 million cubic yards*	45%
Cap Material Placed	70,000 cubic yards	2.8 million cubic yards*	13%
Water Treated	138,702,000 gallons	3 billion gallons*	40%
Wetlands Improved	0 acres	50 acres*	63%
Plants, Shrubs, Trees Planted**	0	1.1 million*	18%

*Estimated totals
 **Does not include 400,000 shrub willows



DREDGING

150,000 cubic yards of lake material removed.



WATER TREATED

138,702,000 gallons of water treated.



CAPPING

70,000 cubic yards of capping material placed.



HABITAT / PLANTS / WETLANDS

0 plants, shrubs, and trees planted.

Onondaga Lake Dredging and Capping Progress

